COMPLETION REPORT

1	Name of the work	***Providing Cement concrete to Cross roads at Bhuvaneshwari Nagara in Ward No. 13***
2	Sanctioned Estimate No. & Date	EE/DD/EST/127/12-13
3	Head of Account which is chargeable	P0619
4	Instrument Order NO. & Date	EE/DD/WO/374/12-13 D: 22-2-13
5	Name Of Contractor	***Sri. P Prakash, No. 13, 4th E Cross, Rajeshwarinagara, Laggere, Bangalore 560 058.***
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	37 days
7	Measurement recorded in	MB NO 1687/11-12 page 168651-53
8	Check Measurement of the Asst	1687/11-12 Pg : 168651 - 653
9	Name of the office/official in charge of the work	AE (EST)
10	a) Asst. Eng/junior Eng	Sri. G. Nagabhushan
	b) Asst. Exe Engineer	Sri. Ravi N.K

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
990,000=00	1021607=00	31607=00	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

Ravi. N.K. 29/6/13.

ASSISTANT EXECUTIVE ENGINEER.

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,

Dasarahalli Zone, Bangalore-57.